

**A RESOLUTION OF THE TOWNSHIP OF NORTH BRUNSWICK AMENDING
CONTRACT BID14001 WITH LUCAS BROTHERS, INC. FOR THE
2014 ROAD IMPROVEMENT PROGRAM PROJECT
CLOSEOUT CHANGE ORDER (\$49,159.14)**

WHEREAS, in March 2014, pursuant to Resolution 107-3.14, the Township Council authorized a contract with Lucas Brothers, Inc. for the 2014 Road Improvements Program (Contract BID14001) in the amount of \$3,617,444.72 for Items 1 through 125 exclusive of \$518,085.38 for Deletion Item A (Delta Court); and

WHEREAS, in September 2014, pursuant to Resolution 243-9.14, the Township Council authorized Change Order No. 1 for Livingston Avenue sidewalk improvements with no net increase in the contract; and

WHEREAS, in October 2014, pursuant to Resolution 263-10.14, the Township Council authorized Change Order No. 2 to include Deletion Item A (Delta Court) and increase the contract amount by \$518,085.38 for a revised contract of \$4,135,530.10; and

WHEREAS, in April 2015, pursuant to Resolution 131-4.15, the Township Council authorized Change Order No. 3 to reduce the contract authorization from \$4,135,530.10 to \$3,904,767.75 a net decrease of \$230,762.35; and

WHEREAS, in August 2015, pursuant to Resolution 226-8.15, the Township Council authorized Change Order No. 4 to reduce the contract authorization from \$3,904,767.75 to \$3,805,521.42 a net decrease of \$99,246.33; and

WHEREAS, with favorable conditions encountered throughout the project, Lucas Brothers, Inc. has presented a Closeout Change Order that reflects reductions and increases in contract quantities and supplementary items required to satisfactorily complete the work resulting in an additional reduction in the contract authorization from \$3,805,521.42 to \$3,756,362.28 a net decrease of \$49,159.14; and

WHEREAS, CME Associates, engineering firm for this project, has reviewed and indicated in a report attached hereto that this Closeout Change Order reflects reductions and increases in contract quantities and supplementary items required to satisfactorily complete the work; and

WHEREAS, it is the desire of the Township Council of North Brunswick to amend the contract with Lucas Brothers, Inc. to reduce the contract amount by (\$49,159.14) (Closeout Change Order) for a revised contract of \$3,756,362.28.

NOW THEREFORE, BE IT RESOLVED, on this 16th day of May, 2016, the Township Council of the Township of North Brunswick does hereby the Mayor to approve the Closeout Change Order for the 2014 Road Improvements Program Project which reflects a third contract reduction of (\$49,159.14) and a net contract reduction from \$4,135,530.10 to \$3,756,362.28 a net decrease of (\$379,167.82).

Kala Sriranganathan
Chief Financial Officer

Michael C. Hritz
Director of Community Development

Robert Lombard
Business Administrator

Ronald Gordon, Esq.
Township Attorney
Approved as to legal form